

सं.डब्ल्यू-11042/34/2014-एनबीए
भारत सरकार
पेयजल एवं स्वच्छता मंत्रालय
(एनबीए सैक्शन)

12वाँ तल, पर्यावरण भवन,
सीजीओ कॉंप्लैक्स, लोदी रोड,
नई दिल्ली-110003
दिनांक 4 जुलाई, 2014

सेवा में,
प्रधान सचिव/सचिव
ग्रामीण स्वच्छता के प्रभारी
उत्तराखंड, उत्तर प्रदेश, बिहार और पश्चिमी बंगाल

विषय : गंगा नदी का पुनरुद्धार और विकास - स्वच्छता पर कार्ययोजना-विडीयो कॉन्फरेंस।

महोदय,

कृपया गंगा नदी के तट पर खुले में शौच को कम करने की आवश्यकता से संबंधित आपके राज्य के मुख्य सचिव को संबोधित दिनांक 13 जून, 2014 और 23 जून, 2014 का सचिव, एमडीडब्ल्यूएस, भारत सरकार के अ.शा. पत्र का संदर्भ लें। इसके साथ ही गंगा नदी के तट पर स्थित ग्राम पंचायतों में आईएचएचएल और सीएसी उपलब्ध कराने की विशेष मुहिम और एनबीए एमआईएस पर इन ग्राम पंचायतों के संबंध में आधारभूत आँकड़ों को प्रविष्ट करने संबंधी इस मंत्रालय के दिनांक 17.06.2014 के पत्र का संदर्भ भी कृपया लें।

इस मंत्रालय ने उपर्युक्त विषय पर अब एक मसौदा कार्ययोजना तैयार कर ली है जो इस पत्र के साथ संलग्न है, कृपया देखें।

कार्य योजना के भाग 'क' में उन कार्यों की सूची दी गई है जो कार्य योजना के प्रारंभिक चरण में किए जाएँगे। प्रत्येक ग्राम पंचायत के लिए आधारभूत आँकड़े उसके बाद एमआईएस पर उपलब्ध होंगे।

कार्य योजना के भाग 'ख' में वे आगामी कार्य दिए गए हैं जो प्रत्येक ग्राम पंचायत में स्वच्छता की स्थिति को बेहतर बनाने के लिए राज्यों द्वारा किए जाएँगे। इन ग्राम पंचायतों में स्वच्छता की सुविधाएँ उपलब्ध कराने के लिए निर्धारित अवधि के लक्ष्य भी प्रस्तावित हैं।

कार्य योजना को शीघ्र ही अंतिम रूप दिया जाएगा। उसे तीव्र करने के लिए राज्य सरकारों के साथ चर्चा आवश्यक है। इसी संदर्भ में, चार राज्यों के अधिकारियों के साथ दिनांक 8.7.2014, मंगलवार को पूर्वाह्न 2 बजे से 3 बजे तक विडीयो कॉन्फ्रेंस निर्धारित की गई है।

यह अनुरोध है कि राज्य के एनबीए के प्रभारी विभागीय अधिकारी के साथ राज्य के एनबीए के प्रभारी सभी प्रधान सचिव/सचिव वीसी में भाग लें। वीसी के दौरान मसौदा कार्य योजना पर चर्चा की जाएगी और उसे अंतिम रूप दिया जाएगा।

अंतिम रूप के निर्धारण के पश्चात, कार्ययोजना को पीएमओ तथा जल संसाधन मंत्रालय से साझा किया जाएगा। कार्य योजना के कार्यान्वयन की निगरानी पाक्षिक रूप से की जाएगी।

इसे विचारार्थ सबसे उच्च स्थान दिया जाए।

संलग्न : यथोक्त

भवदीय

(सरस्वती प्रसाद)
संयुक्त सचिव (एस)

प्रति सूचनार्थ तथा आवश्यक कार्रवाई हेतु:

1. उत्तराखंड, उत्तर प्रदेश, बिहार तथा पश्चिमी बंगाल के राज्य एनबीए प्रभारी/राज्य समन्वयक।
2. अवर सचिव (प्रशासन), एमडीडब्ल्यूएस कॉन्फरेंस हॉल रिजर्व करने हेतु।
3. तकनीकी निदेशक (एनआईसी)।

Ministry of Drinking Water and Sanitation

Action Plan

Rejuvenation and Development of River Ganga

1. For **Rejuvenation and Development of River Ganga**, Advisories have been issued to States regarding the fact that there should be no toilets and open defecation within 15 m of the high flood level of Ganga and its tributaries.
2. As regards the situation in areas adjoining the banks of the Ganga, it has been decided to set up a Monitoring System for the same based on the NBA-IMIS of this Ministry.
3. An Action Plan has been prepared and is as below. The Action Plan consists of 2 parts.
 - Part A comprises of the action to be taken in the preparatory stage of the Action Plan.
 - Part B of the Plan gives details of the future action to be taken to improve the sanitation situation in the identified GPs. Goals to be achieved, Indicators to be monitored and the Time frame to achieve the goals are also included in this part.

Action Plan – Part A

- I. All the Gram Panchayats (GPs) falling in both the banks of the River Ganga are to be identified, at the field level. *This work is nearing completion.*
- II. All the Gram Panchayats (GPs) thus identified are to be marked on the NBA MIS of the Ministry. Necessary provision for the same have been enabled on the IMIS (under Data management menu of the NBA MIS, accessible through the State and Districts login). *This work is nearing completion.*
- III. As of 28.6.2014, in the 4 riparian states of the Ganga i.e. Uttarakhand, UP, Bihar and West Bengal, 1496 GPs in 220 Blocks of 46 districts have been identified as being adjoining the River Ganga. Statewise details are at Annexure 1.
- IV. The Baseline data of Sanitation Coverage of each of these 1496 GPs (at GP level) has been extracted and is now available on the IMIS. The remaining number of HHs to be provided with IHHLs in each of these GPs is ascertained.

- V. Household level data for each of these GP is to be/being entered on the NBA-IMIS on priority by the States. It is proposed that the details of the Baseline data of these GP's be entered on the IMIS by 15 July 2014.
- VI. Monitoring of the monthly achievement in the coverage of each of the 1496 GPs in terms of the following parameters will be done on the following parameters. This has been started:
- (a) Coverage of Uncovered HHs with IHHLs.
 - (b) Coverage of Schools with Toilets.
 - (c) Coverage of Anganwadis with Toilets.
 - (d) Building of CSCs in the GPs
 - (e) From August 2014, we shall start monitoring the SLWM works in these GPs.
- VII. Extract of the Consolidated Report of the Base line data and Coverage Progress Details are at Annexure II - IV of the Action Plan.

Action Plan - Part B : Future Action -

Targets:

Targ et No	Sub-Target	Target	Time Line	Note
1	1(a)	<i>Halving the number of Households without Individual latrines (as of 1.4.2014) in each of the identified GPs</i>	30.9.2014	
	1(b)	<i>Covering every HH in these GPs with IHHL by 31.12.2014.</i>	31.12.2014	
2		<i>Initiate an IEC campaign, which inter-alia includes IPC activities with at least monthly House-to-House visits. Campaign to focus on need to construct and use toilets.</i>	1.08.2014	
3		<i>Providing adequate</i>	31.12.2014	O&M will be

		<i>number of toiletsto every school and Anganwadi in these GPs</i>		specifically ensured by tapping all resources available which inter-alia may include NBA-IEC funds, CSR, Local sponsorships from Banks, Insurance Companies, Local businesses, State funds, GP funds etc.
4		<i>Construction of one Model CSC in each Block of each District</i>	31.12.2014	-do-
5	5(a)	<i>Initiate SLWM activities in 50% of the identified GPs in each district</i>	30.9.2014	
	5(b)	<i>Initiate SLWM activities in remaining 50% of the identified GPs in each district</i>	31.12.2014	
6		Initiate 3rd party Independent monitoring of the Activities under the Action Plan	1.1.2015	To be a state level monitoring process. There shall be a separate central monitoring process

VII. Funds required for the above activities are available under the NBA programme with the States. The MDWS is also in a position to release Funds to the States as per allocation for 2014-15, on the requisite Documents.

Annexure I

Names of Districts, Blocks and GPs along the River Ganga (as reported on 3.7.2014)

Entry status - Marking of GP's situated on the bank of river
Ganga

Sl. No.	State Name	Total No. of NBA Districts	Situated on the bank of river Ganga		
			No. of Districts Marked	No. of Blocks Marked	No. of GP's Marked
1	BIHAR	38	11	56	307
2	UTTAR PRADESH	71	24	110	954
3	UTTARAKHAND	13	7	30	202
4	WEST BENGAL	19	7	44	216
Total :-		141	49	240	1679

- GP wise details are available on the NBA MIS

Annexure II

Baseline Status of Identified GPs along the River Ganga in terms of IHHL coverage
and Monthly Progress of Coverage

Statewise Progress Status of IHHLs in GPs near Ganga River										
SL.N o.	State Name	No. of GPs marked situated on the bank of river Ganga	IHHL status as per BLS as on 01- 04-2013			Baseline IHHL Details Entered	Progress from 01- 04-2013 to 31-03- 2014	Progress of IHHL from 01-04- 2014 onwards		Total Prog ress
			Total	With Toilet	Without Toilet			Apr	May	
1	BIHAR	307	790430	221788	568642	3995	2579	0	66	2645
2	UTTAR PRADESH	954	667280	222686	444594	5634	0	0	0	0
3	UTTARAKHAND	202	49802	35752	14050	328	675	0	263	938
4	WEST BENGAL	216	1074750	626996	447754	71638	9218	0	612	9830

Website hosted & maintained by National Informatics Centre.

Annexure III

**Baseline Status of Schools in of Identified GPs along the River Ganga and
Monthly Progress of Coverage**

Statewise Progress Status of Schools status in GPs near Ganga River										
SL.No.	State Name	No. of GPs marked situated on the bank of river Ganga	School status as per BLS as on 01-04-2013			Progress from 01-04-2013 to 31-03-2014	Progress of School from 01-04-2014 onwards			Total Progress
			Total	With Toilet	Without Toilet		Apr	May	Jun	
1	BIHAR	307	1883	1742	141	79	0	0	0	79
2	UTTAR PRADESH	954	2122	2050	72	0	0	0	0	0
3	UTTARAKHAND	202	454	453	1	0	0	0	0	0
4	WEST BENGAL	216	3583	3214	369	7	0	0	0	7

Annexure IV

**Baseline Status of Anganwadis in of Identified GPs along the River Ganga and
Monthly Progress of Coverage**

Statewise Progress Status of Anganwadis in GPs near Ganga River										
SL.No.	State Name	No. of GPs marked situated on the bank of river Ganga	Anganwadi status as per BLS as on 01-04-2013			Progress from 01-04-2013 to 31-03-2014	Progress of Anganwadi from 01-04-2014 onwards		Total Progress	
			Total	With Toilet	Without Toilet		Apr	May		
1	BIHAR	307	2407	717	1690	0	0	0	0	
2	UTTAR PRADESH	954	2026	1322	704	0	0	0	0	
3	UTTARAKHAND	202	426	276	150	0	0	0	0	
4	WEST BENGAL	216	5729	2518	3211	22	0	0	22	